

**City of Clawson
Construction Project Update
7/21/09**

Project Name	Project No.	Status
City Park Path Paving	810-016	This project consists of paving a pathway, in the park, from Bywood to the Custer Parking Lot. This project will use Community Development Block Grant Funds and Parks and Rec. Capital Improvement Funds. ASI has completed the asphalt path. Hydroseeding was performed and grass is starting to grow.
Tennis Court Electrical	810-039	This project replaced the old steel electrical panel with a new stainless steel panel. The project is being funded with Community Development Block Grant Funds. The project was been completed by Allied Building Operation at the end of 2008 construction season. Project is closed out.
Baker Avenue, Marc Avenue, and Elmsford Reconstruction	810-046 810-047 810-069	Project was completed in 2007 by Tiseo Paving Co. Cracked flags were replaced, but restoration around them needs to be completed. Tiseo is aware of this. We recently put Tiseo on notice that the pavement deterioration is still occurring. Although they have had a grinding contractor visit the site and perform evaluation, Tiseo has not yet submitted a proposed remedy or schedule.
LePla or John M. Realignment West of Main Street	810-048 810-100	This is the reconstruction of entrance and parking area south of City Hall. Paving was done by Florence Cement Co. in conjunction with the Main Street Project. All that remains is sprinkler and sod installation. This work was completed by 6-5-09.
14 Mile Water Main – Rochester Road to East City Limits Huntley, Essex, and Gordon Court Reconstruction Wilson Street Water Main and Pavement Patching	810-049 810-051 810-063	This was completed in 2007 by Florence Cement Co. Punch list items are complete. Sod issues have been addressed. We recently put Florence on notice that the pavement deterioration is still occurring. Florence has proposed a fix that has not yet been approved. At our 6-9-09 field meeting with Steve Lampton and Angelo Lanni from Florence Cement, we determined that petrograph analysis would be performed to determine the reason for the issue. Petrograph samples should be pulled by the end of next week. Analysis is expected to take 3 to 4 weeks.

**City of Clawson
Construction Project Update
7/21/09**

Project Name	Project No.	Status
Clawson Sanitary Sewer TV and Cleaning	810-053	This is part of the S2 Grant Program which the State pays 90% of all cost. EQ is the contractor performing the work. All the sewers have been TV'd. Review of the final DVD and manhole inspections are done. Public Hearing was held March 17; public comment period ended March 30; Council Resolution was April 21, 2008. The final project plan has been submitted to MDEQ. Final plans and specifications for the project are underway, along with User Charge System. This information is due to MDEQ by July 24.
Main Street Reconstruction Broadacre to Maple Road	810-061	This project started in early May and the contractor is Florence Cement Co. West phase complete, traffic has been switched. A 16" water main for Troy has been installed. (Troy is paying for this portion of the project.) All paving is complete. A punchlist has been provided to Florence Cement. The sidewalk along the west side of the road is experiencing some surface deterioration. The contractor has been put on notice that it is unacceptable and needs to be removed. Removal and replacement of the sidewalks is complete. Punchlist is 75% complete. Restoration should be complete by 6-5-09. Punchlist work should be complete within the next 2 -3 weeks, weather permitting. Only punchlist items remain.
Massoit Reconstruction and Water Service Transfers – Crooks to Nahma	810-070	The water service transfers and sanitary sewer work was constructed by Troelsen Excavating Co. Work on the reconstruction of the street is being done by Six-S, Inc. Final restoration (topsoil and sod) is done. The balancing change order and final estimate were circulated for final payment and project closeout on May 18, 2009. To date, the closeout documents have not been returned from Six-S.
Renshaw and Bauman; Water Main, Sewer and Street Reconstruction Work	810-072 and 810-073	The street paving work was performed by Tiseo Paving Company. Final punchlist items are being addressed.
South Main Street, On Street Parking	810-074	The bumpout curbing and necessary drainage has been installed south of Fourteen Mile Road by Troelsen Excavating Co. Work is complete. Final punchlist items are being addressed and project closeout is underway.

**City of Clawson
Construction Project Update
7/21/09**

Project Name	Project No.	Status
Selfridge Water Main and Reconstruction – Elmwood to Elmsford	810-080	Water main, service transfers, and sewer service work were completed by Troelsen Excavating Co. Florence Paving Co. completed the street reconstruction work. Paving and restoration is complete. Only work remaining is punchlist items.
Park Street Water Main and Reconstruction – Bywood to Custer	810-097	Troelsen Excavating constructed the water main and new sanitary services. Tiseo Paving has reconstructed the roadway. Final punchlist items are being addressed.
Enhancement Grant	810-108	The enhancement grant application was submitted in early March. Feedback from the State was received and a response was provided. We are awaiting final determination from the State.
Hunter Community Center Improvements	810-114	This project consists of various layouts and cost estimates for improvements to the Hunter Community Center. ADA bathroom upgrades and parking lot improvements were the focus for the meeting on April 16.
Walper & Main Street Traffic Signal Reconstruction	810-115	This project consists of replacement of the existing traffic signal at Walper/Charlevoix and Main Street with a new, mast arm style traffic signal. Pedestrian signals will be upgraded to include pushbuttons and countdown signals. This project will use Federal Safety Funds with a 20% local match. Bids were opened on June 26, 2009. The successful bidder is Metropolitan Power and Lighting – the same contractor who performed the signal work for the 14 Mile & Crooks signal and all traffic signals on the Main Street reconstruction project. A preconstruction meeting is scheduled for Monday, July 28, 2009.
City Hall Improvements	810-117	This project consists of various layouts and cost estimates for improvements to the City Hall building. ADA bathroom upgrades, storage issues, female police locker rooms, conference room, lounge, and various other improvements were the focus for the meeting on April 16.
2010 & 2011 Federal Local Safety Program Application	810-118	The Safety Grant was submitted February 27, 2009. Feedback from SEMCOG should occur in August. If the project is on SEMCOG's list, it will be sent to the state for final consideration.

**City of Clawson
Construction Project Update
7/21/09**

Project Name	Project No.	Status
City Park Fence	810-123	Replacement of the fence along the south side of the ball diamonds and at the Bywood and Custer entrances was bid, and awarded to Nationwide Fence at the April 21 City Council Meeting. The project is substantially complete.
2009 Sidewalk Program	810-133	Sidewalks in the neighborhoods north of E. 14 Mile Road and east of Rochester Road were marked for replacement. Speedy Contracting started work on July 20, 2009 on Key West. They will proceed with this work on a street by street basis until complete. Residents will have the option of contacting the contractor to perform driveway repairs while they are working on their street.